REPORT: TMCRETBW

Page 1 of 2

PROJECT ITEM:

1833801

GEORGIA POWER COMPANY
BILL OF WIRE

ALLEN ROAD

STAGE: -

BENCHMARK: 40AA

WORKORDER: 585107

CIRCUIT CIRCUIT TYPE	FROM REFERENCE	TO REFERENCE	FUNCTION VOLTAGE	#CABLES #CONDS	SIZE INSULATION LENGTH REMARKS/REVISION
1-8/DC2	D.C. PANEL #1	RLY PANEL #8	INSTALL	1	#10 600V PIPJ
DC SUPPLY	D7	D42	125 DC	2	40 FRONT (PRI.) - 30A
262/AC	FEEDER #262 CTRL CAB	BK-B S.S. CAB. #2	INSTALL	1	#10 600V PIPJ
AC SUPPLY	D130	D52	240 AC	4	60 30A
2-8/COM1	D.C. PANEL #5	D.C. PANEL #2	INSTALL	1	#24 SHIELDED
SIA DATA/ENG. ACCESS	D11	D11	DC	8	40 SEL351_P2 TO SEL3610#A2_P1
6-8/C2	BK-B DIFF PANEL #6	RLY PANEL #8	INSTALL	1	#10 600V PIPJ
CONTROL	D31	D42	125 DC	2	40 PCB# 262 CONTROL
6-A/262C4	BK-B DIFF PANEL #6	TERM. PANEL "A"	INSTALL	1	#10 600V PIPJ
CONTROL	D31	D45	125 DC	2	40 PCB# 262 CONTROL
7-A/262R2	BUS-2 DIFF PANEL #7	TERM. PANEL "A"	INSTALL	1	#10 600V PIPJ
RELAYING	D38	D45	AC	4	40 CT
8-A/262C1	RLY PANEL #8	TERM. PANEL "A"	INSTALL	1	#10 600V PIPJ
CONTROL	D42	D45	125 DC	4	40 PCB# 262 CONTROL
8-A/262C2	RLY PANEL #8	TERM. PANEL "A"	INSTALL	1	#10 600V PIPJ
CONTROL	D42	D45	125 DC	4	40 PCB# 262 CONTROL
8-A/262C3	RLY PANEL #8	TERM. PANEL "A"	INSTALL	1	#10 600V PIPJ
CONTROL	D42	D45	125 DC	2	40 PCB# 262 CONTROL
8-A/262R1	RLY PANEL #8	TERM. PANEL "A"	INSTALL	1	#10 600V PIPJ
RELAYING	D42	D45	AC	4	40 CT
A-262/C1	FEEDER #262 CTRL CAB	TERM. PANEL "A"	INSTALL	1	#10 600V PIPJ
CONTROL	D131	D45	125 DC	4	220 PCB# 262 CONTROL
A-262/C2	FEEDER #262 CTRL CAB	TERM. PANEL "A"	INSTALL	1	#10 600V PIPJ
CONTROL	D131	D45	125 DC	4	220 PCB# 262 CONTROL
A-262/C3	FEEDER #262 CTRL CAB	TERM. PANEL "A"	INSTALL	1	#10 600V PIPJ
CONTROL	D131	D45	125 DC	2	220 PCB# 262 CONTROL
A-262/C4	FEEDER #262 CTRL CAB	TERM. PANEL "A"	INSTALL	1	#10 600V PIPJ
CONTROL	D131	D45	125 DC	2	220 PCB# 262 CONTROL

DATE: 6/24/2020 LISTED: KOVAL, ALEKSANDR M DRAWING NO: 01-1824 -BW 2